

GOVERNMENT OF TELANGANA
ABSTRACT

PRED—AHD-NABARD-RIDF-XIX- Adilabad District- Construction of Constituency Level Farmer Training Centre & Extension Centre at Boath Campus, Adialbad District -Extension of Agreement Time(EOAT) up to 19.11.2016 (274 days) without Penalty-Orders-Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 528

Dated: 03/08/2016

- 1) G.O.Rt.No.460,AHDD&F(AH.III)Dept., Dt:8.11.2013
 - 2) G.O.Rt.No.461, AHDD&F(AH.III)Dept., Dt:08.11.2013
 - 3) From the CE,PR, Hyderabad. Lr.No.AEE/DEE-III/PMGSY/
AHD-CFT&Boath/ADB/2016, Dt.13.6.2016
- <<>>

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 3rd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 19.11.2016, a period of 274 days without imposing a penalty in respect of work "Constituency Level Farmer Training Centre & Extension Centre at Boath Campus, Adialbad Dist.,sanctioned under NABARD-RIDF-XIX vide reference first read above as the delay is not attributed to the contractor, due to land dispute.

2. The Chief Engineer, Panchayat Raj shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

S.P.SINGH
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj, Hyderabad.
The Superintendent Engineer,PR, Adilabad Dist.
Copy to:
The PS to M(PR&RD)
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER